COMPLETION REPORT

1	Name of the work	Construction of Public sitting platform at Bagalagunte (Near maramma Temple and Karekallu) in Bagalagunte ward no. 14 Dasarahalli Sub division
2	Sanctioned Estimate No. & Date	TSNO: EE/DD/82/16-17 dt 10.1.2017
3	Head of Account which is chargeable	P.Cd 1771
4	Instrument Order NO. & Date	WO No EE/DD/31/17-18 dt 21.8.2017
5	Name Of Contractor	Sri. Ramesh K S, #127, Havanashree Nilaya, 3rd Cross, M. S Ramaiah Layout, Bengaluru.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	NO
7	Measurement recorded in	MB No 587/17-18.0 Pno 58646/1 to 58653/1
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	D.S.ಯಶವಂತ
	b) Asst. Exe Engineer	ಶಿವಕುಮಾರ್ ಸಿದ್ದಯ್ಯ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15246	14988260	—	174-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER